

## **DESIGN HORIZONS**

**ARCHITECTS • PLANNERS • VALUERS • INTERIOR DESIGNERS**

C-85, Freedom Fighters Enclave, IGNOU Road, Neb Sarai, New Delhi-110068  
Ph.: 011-20860842, 09210068462 . E-mail: info@designhorizonsindia.com

28.5.2022

TO WHOMSOEVER IT MAY CONCERN

### **CERTIFICATE:**

This is certified that the structural design/ drawings of school building (G+2), staff quarters - type 5, Type 3 (G+1), Type 2 (G+1) and Multipurpose Hall at KV Khunti awarded to us for comprehensive design vide letter no. 799/KV-schools/CA/2018-19/356 dated 08.08.2019 has been done in accordance with NBC 2016 and relevant codes for structural design for seismic load, gravity loads and safety from earthquake.

It is also certified that the structural is safe, economical and sound as per the design done and detailed working drawings issued by us for execution.

For **DESIGN HORIZONS**



(Lokesh Sharma)



केन्द्रीय विद्यालय संगठन



केन्द्रीय विद्यालय खूँटी

(शिक्षा मंत्रालय, भारत सरकार के अधीन स्वायत्त निकाय)

**KENDRIYA VIDYALAYA KHUNTI**

(An Autonomous Body Under Ministry of Education, Government of India)

आई टी आई भवन, तुत-टोली, गाँव-एरंडा, पोस्ट-बिरहु, पु०-खूँटी, खूँटी, झारखण्ड-835210  
ITI Building, Tut Toll, VIII- Eranda, P.O. Birhu, P.S. Khunti, Khunti, Jharkhand-835210

Email: kvkhunti1@gmail.com

Website: http://khunti.kvs.ac.in/

◆ KVS School Code. 2348 ◆

◆ CBSE Aff. No. 3400039 ◆

◆ CBSE School No. 69564 ◆

फा.सं.40029/2022/2348/ 251

दिनांक: 22.09.2022

## HANDING OVER / TAKING OVER

Handing over / Taking over of newly constructed KV Khunti school building along with 09 staff quarters (1 no. of Type V, 4 no. of type III & 4 no. of type II), multipurpose hall, boundary wall, cycle stand, motor garage, canteen and pump house, & site development of Kendriya Vidyalaya Khunti.

Ref : सं. 40083/प्रशा. /के. वि. सं. (राँची संभाग )/2022/7874-77 Dated 04/07/2022

पत्रांक 353 /गो.उपायुक्त सह जिला दंडाधिकारी कार्यालय, खूँटी Dated 13/09/2022

As per directions received from Deputy Commissioner, KVS RO Ranchi vide letter referred above and Deputy Commissioner cum Chairman of the Vidyalaya committee, Resolution passed by the Vidyalaya Management Committee & approval taken from The Chairman VMC, the newly constructed KV Khunti school building along with 09 staff quarters (1 no. of Type-V, 4 no. of Type-II & 4 no. of Type-III), multipurpose hall, boundary wall & site development was handed over by the construction agency National Projects Construction Corporation Limited and taken over by the Principal, Kendriya Vidyalaya Khunti in the presence of the following members on 22.09.2022 (mentioned in page no.3), after the final verification of Physical and financial progress report of newly constructed Vidyalaya KV Khunti under the chairmanship of Addition Collector, Khunti along with their team members and the members of Vidyalaya monitoring committee on 08/09/2022, checked the detailed inventory provided by the construction agency.

The liabilities to address the repairing work of the building for one year should be effective from the date of taking over of the building i.e. 22.09.2022 to 21.09.2023.



1. प्राचार्य / Principal  
केन्द्रीय विद्यालय / Kendriya Vidyalaya  
खूँटी, झारखण्ड / Khunti, Jharkhand

Note: The above handing over and taking over of the school building is deemed to the assurance provided by Project Manager, NPCC LTD for further to rectifying the deficiency / incompleteness on or before 30/09/2022 found in the construction site of KV Khunti, during the inspection of physical and financial progress report by the Additoional Collector ,Khunti and their team members.\*\*

Details of Guarantee / Warranty certificate obtained for Building for various services.

Handing over of Complete drawing of newly constructed KV Khunti school building along with 09 staff quarters (1 no. of Type V, 4 no. of type III & 4 no. of type II), multipurpose hall, boundary wall, cycle stand, motor garage, canteen and pump house, & site development of Kendriya Vidyalaya Khunti

1.Architectural drawing: -Submitted

2.Structural drawing: - Submitted

3.Water Supply, sewerage & Drainage drawing: -Submitted

4.Electrical drawing: - Submitted

List of Inventories of of newly constructed KV Khunti school building along with 09 staff quarters (1 no. of Type V, 4 no. of type III & 4 no. of type II), multipurpose hall, boundary wall, cycle stand, motor garage, canteen and pump house, & site development of Kendriya Vidyalaya Khunti

1.Electrical inventory: Submitted.

2.Sanitary inventory: Submitted.

3.Civil inventory: Submitted.

Completion Period:

a) Commencement Date : 03/03/2020

b) Date of completion : 08/09/2022

Contractor and Contract Details: -


Name of contractor and address: - Rohit infra build private limited, Hawaii nagar road no. 1 Birsa chowk Ranchi, Jharkhand Pin-834003

Agreement number: 133020/KVS/KHUNTI/4554

Approximate Completion Cost : As per the agreement (within the assigned scope of work) between NPCC LTD and Kendriya Vidyalaya Sangathan.

Handed over by

Project Manager  
NPCC LTD



Taken over by

Principal

केन्द्रीय विद्यालय  
KV KHUNTI  
खूँटी, झारखण्ड / Khunti, Jharkhand



**\*\* Observation by Additional Collector, Khunti with their team members and Vidyalaya Monitoring Committee on 08/09/2022.**

1. Stone pitching or brick soiling work in ground slope of basket ball court need to be done.
2. Moisture in wall adjacent to assemble platform need to be rectified, Joint sealing of kota stone flooring need to be done.

Note :- Following points has been observed during the checking of inventories of KV Khunti by Vidyalaya Monitoring Committee Members.






3. Locker/Stopper, Handle and iron bit at the place of window need to be installed in the staff quarter.
4. The flush of toiled in the staff quarters has been uprooted and which need to be fitted in the staff quarter.
5. The night lamp light has been uprooted and which need to be fitted in the staff quarter.
6. Welding at the door of Mumty roof in staff quarter is need to done.
7. ~~Lighting at the motor garage of staff quarter needs to be done.~~
8. ~~Lighting at the basement are of ramp of school building needs to be done.~~

N/A  
Applicable.



Principal  
केंद्रीय विद्यालय / Kendriya Vidyalaya  
खूंटी, झारखण्ड / Khunti, Jharkhand

In presence of  
Vidyalaya Monitoring Committee Members

S.NO	Name	Designation	Signature
1	Mr. Umesh Kumar	Executive Engineer BCD Khunti	
2	Mr. James Kujur	Executive Engineer Electric supply division Khunti	
3	Mr. Maharana Pratap Singh	Assistant Engineer BCD Khunti	
4	Prof. Chandra Kishor Bhagat	Professor Political Science Birsa college Khunti	
5	Mrs. Rekha S Minz	Principal Grade II Kv Khunti	
6	Mr. Manoj Kumar Sinha	TGT Mathematics Kv Khunti	
7	Mr. Sabir Hussain	SSA Kv Khunti	
8	Mr. Ajeet Kumar Verma	TGT WE Kv Khunti	

  
Deputy Commissioner Khunti  
Cum Chairman of Vidyalaya Management Committee (KV Khunti)  
अध्यक्ष सह-उपायुक्त  
विद्यालय प्रबंधन समिति  
केन्द्रीय विद्यालय खूंटी